REQUEST FOR INFORMATION (RFI)
VA-251-12-B-0025

PROJECT NUMBER:	506-11-116	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.
PROJECT TITLE:	Replace Fire Alarm System	
PROJECT LOCATION:	Department of Veterans Affairs Ann Arbor VA Health Care System 2215 Fuller Road Ann Arbor, MI 48105-2303	

SUBMITTED BY:	N/A	City/State:	N/A
PHONE NO.:	N/A		

TO:

Sonny Earls, Contract Specialist
Department of Veterans Affairs
Aleda E. Lutz VA Medical Center
1500 Weiss St.
Saginaw, MI 48602

RFI NO.:	**DATE: 5/29/2012**	**SPEC/DWG. REFERENCE: 28 31-00-3 Part 1.2 Scope, G.3**
REPLY NEEDED BY:		

INFORMATION NEEDED: Will CIC cabling be required and if so, where?

REPLY: RFI #5

CIC cables shall be provided throughout campus to meet NFPA 72, 23.10. Contractor shall provide shop drawings clearly denoting compliance method of NFPA 72, 23.10 based on manufacturer distribution requirements and implementation plan. Additional requirements are not required to meet NFPA 72, 24.4.2.6 due to existing systems in place at the site.

REPLY FROM: Scott O. Floyd, PE, LEED AP, C2AE/Electrical Engineer	DATE: June 1, 2012
ATTACHMENTS:	COPY TO: www.FBO.gov