

Construction Phasing Information added to the Statement of Work

The following information is added to the statement of work found in VA248-15-R-0752 Page 8,

5. Construction Phasing:

- d) Thirty calendar days from issuance of the Notice to Proceed, but, no sooner than Aug 3, 2015, the VA will turn over the entire Records area with the exception of the Travel office (A201A) and Enrollment Area (A200A, A200B and A200C). There will be no more Phase 1 and Phase 2 areas as shown on G003 and G004.
- e) The Records area will need to be completed with 60 calendar days after the area is turned over to the GC. The VA's modular furniture vendor will install the new modular furniture during the last two weeks of the 60 calendar day Records area construction period. The GC will coordinate with the VA's vendor for the furniture installation and utility connections. The GC will connect the electrical pigtails for the furniture. All the furniture data/com wiring and outlets will be installed by the GC.
- f) The Travel and Enrollment areas will be turned over to the GC after the Records area is back in use by the VA. The contractor can coordinate with the VA to complete some work in the Travel and Enrollment areas during the Records area work but the areas need to be usable during clinic hours. All work within The Travel and Enrollment areas will be completed within 30 calendar days after turn over.