

# Phasing plan of clinical services for patient care

RFI# VA701-16-N-0158

Based on current planning and contractual dates

**\*\*Goal: See first patient by December 2016\*\***

December 2016 – February 2018 Initial Service Activation						
Phase 1			Phase 2		Phase 3	
December 2016	January 2017	May 2017	July 2017	August 2017	October 2017	February 2018
Check-In	Clinics	Radiology	IP MH	IP Med/Surg/ICU &	Hybrid OR	Surgery - high complexity
OP Phlebotomy	Primary Care	Gen Radiology	On Call	Discharge Lounge	Interventional Radiology/EP Lab	
OP Pharmacy	Women's Infusion	CT/MRI/US	IP SWS	IP Dialysis		
Prosthetics	Pulmonary Surgery	Nuclear Med	Path & Lab	Pulmonary & GI Proc.	Interventional Cardiology & Pain Clinic	
Sleep Lab	Cardio, GI	PET CT	Histo/ Cyto	Surgery – Standard Complexity	Surgery – Intermediate complexity	
Clinics	General Med	Path & Lab	Blood Bank	Emergency		
Mental Health	Neurology	Core Labs	Morgue			
PM&R	Oncology	Ext Clinic Labs	Autopsy			
Eye	-----	Micro & Chem				
C&P		SPS				
ENT						
Derm						
Audiology						
Speech						
Dental						
	February 2017	June 2017		September 2017		
	PERC	Nutrition – Food Production		IP – Rehab, Hospice, Palliative Care & Respite		
		IP Pharmacy				

Phased Turnover of D&T may move Path and Lab, SPS, Food Production, and IP Pharmacy up. IP MH and CLC being reevaluated for opening earlier,

# Outpatient Tower Activation

	<i>Floor</i>	<i>Service</i>	<i>Date services remain at existing site until</i>	<i>Date services start at new site</i>
Clinical Week 1	1	Outpatient Phlebotomy*	January 23, 2017	December 5, 2016
	1	Outpatient Mental Health	December 2, 2016	December 5, 2016
	2	Outpatient Pharmacy**	February 20, 2017	December 5, 2016
	2	Eye Clinic	December 2, 2016	December 5, 2016
	2	Compensation and Pension	December 2, 2016	December 5, 2016
Clinical Week 2	5	ENT	December 9, 2016	December 12, 2016
	5	Derm	December 9, 2016	December 12, 2016
	5	Audiology	December 9, 2016	December 12, 2016
	5	Speech	December 9, 2016	December 12, 2016
	4	Dental	December 9, 2016	December 12, 2016
Clinical Week 3	6	Primary Care	January 6, 2017	January 9, 2017
	7	Women's Health	January 6, 2017	January 9, 2017
Clinical Week 4	3	Surgery Specialty	January 13, 2017	January 17, 2017
Clinical Week 5	4	Medicine Clinic/Cardiology/GI	January 20, 2017	January 23, 2017
	5	Medicine (incl moving PFT, Stress, Echo from 9G to D&T)	January 20, 2017	January 23, 2017
	7	Medicine Oncology/Neurology/Pulmonary	January 20, 2017	January 23, 2017
	7	Infusion	January 20, 2017	January 23, 2017
Week 9	1	Patient Education Resource Center	New Service	February 20, 2017

*Dec 5 – also launch sleep lab (first floor inpatient building) and outpatient PM&R (first floor TL)*